

# **SBF Project Implementation Monitoring Report**

Sri Lanka: Reduction of Landslide Vulnerability by Mitigation Measures (RLVMM) Project

# 1. Project Information

| Project ID:                    | 000124 Investment Numb  |                    | L0124A        |  |  |  |
|--------------------------------|---|--------------------|---------------|--|--|--|
| Member:                        | Sri Lanka   | Region:            | Southern asia |  |  |  |
| Sector:                        | Others  | Sub-sector:        | Exceptions    |  |  |  |
| AIIB Financing Type:           | Loan: 80 USD million  | Co-financier(s):   | Stand-alone   |  |  |  |
| E&S category:                  | В   | Borrower: L        |               |  |  |  |
| Red Flags Assigned:            | 1   | Regular Monitoring |               |  |  |  |
| Implementing Agency:           | National Building Research Organisation (NBRO)  |                    |               |  |  |  |
| Project Team Leader:           | Weimin Zhou   |                    |               |  |  |  |
| Project Team Members:          | Chongwu Sun, Senior Environmental Consultant; Yangzom Yangzom, Procurement Specialist; Shonell Robinson, Financial Management Specialist; Georgi Georgiev Dzhartov, Social Development Specialist; Benedetta Magnaghi, Procurement Associate; |                    |               |  |  |  |
| Completed Site Visits by AIIB: |   |                    |               |  |  |  |
| Planned Site Visits by AIIB:   |   |                    |               |  |  |  |

## 2. Project Summary and Objectives

The Project objective is to reduce risk and damage from landslides through the implementation of mitigation measures and enhancement of policy and regulation associated with landslide management. There are four components of the project: 1) Implementation of landslide mitigation measures - carrying out of measures to mitigate the risks from landslides for 147 sites; 2) Strengthening of policy standards and institutional capacity; 3) Provision of essential facilities; and 4) Technical support and project management. The total cost estimate of the project is about \$110 million, and AIIB provides loan for \$80 million.

#### 3. Key Dates

| Approval:      | Apr. 4, 2019  | Signing:               | Apr. 25, 2019 |
|----------------|---------------|------------------------|---------------|
| Effective:     | Jul. 23, 2019 | Restructured (if any): |               |
| Orig. Closing: | Dec. 31, 2023 | Rev. Closing (if any): |               |

## 4. Disbursement Summary (USD million)

| a) Committed:   | 80    | b) Cancellation (if any):                       |                     |
|-----------------|-------|---|---------------------|
| c) Disbursed:   | 2.26  | d) Most recent disbursement:<br>(amount / date) | 1.87, Jul. 31, 2020 |
| e) Undisbursed: | 77.74 | f) Disbursement Ratio(%) <sup>1</sup> :         | 2.8                 |

<sup>1</sup> Disbursement Ratio is defined as the volume (i.e., the dollar amount) of total disbursed amount as a percentage of the net committed volume, i.e., f = c / (a - b)

# 5. Project Implementation Update

The project has been experiencing delays compared to the original implementation schedule, mainly due to two unexpected events: 1) on April 21,2019, a series of bombing struck churches and hotels in Sri Lanka. These resulted in the delay of the pre-construction activities under the Project, especially the field investigation, design, and procurement; 2) COVID-19 situation in Sri Lanka contributed the further delay on the implementation. Recently, implementation started picking up. One civil work contract (Package 1) out of 8 civil work contracts in this project was awarded. It is expected Package 2 and 3 will be awarded soon in October 2020. With the start of civil works, and the effective COVID-19 control measures in place, it is envisaged the project will be back on track soon.

| Components                  | Physical Progress            | Environmenta I & Social Compliance | Procurement  |
|-----------------------------|------------------------------|------------------------------------|--|
| Component 1: Implementation | Civil works will start soon. | Complied.                          | One civil work contract (Package 1) out of 8 civil work contracts in |



| of landslide mitigation measures  |  |          | this project was awarded. It is expected Package 2 and 3 will be awarded soon in October 2020.                                  |
|---|--|----------|---|
| Component 2: Strengthening of policy standards and institutional capacity | TORs prepared  | Complied | One out of three Technical Assistance consultancies will be procured within 2020. Other two are planned to be procured in 2021. |
| Component 3: Provision of essential facilities                            | Two contracts out of six under this component have been awarded and implemented. | Complied | The other four packages will be procured at the end of 2020/beginning of 2021.  |
| Component 4: Technical support and project management                     | The web-based project monitoring support program has been developed.             | Complied | Other activities are supported by the counterpart fund.   |

#### Financial Management:

Overall, there is an existing financial management system in place which is deemed to be functioning. Due to the delay on implementation, an exception has been approved for the annual audit requirement for the financial year ended December 31, 2019. With this exception, the first audit report for the project will be for the period July 23, 2019 (project effectiveness) to December 31, 2020.

#### 6. Status of the Grievance Redress Mechanism (GRM)

GRM system has been in place for this project. Complain boxes have been maintained at each district office, and the district office is taking the first-tier responsibility for GRM. The PMU in NBRO reviews regularly the progress of grievance redress process, which is the second-tier redressing system. A Grievance Redress Committee (GRC) has been established, including the Grama Niladhari, the Divisional secretory, Local Authority representative, the religious leaders of the affected party and other relevant officers. GRC represents the third-tier GRM system. The mission was told that thus far, there is no complaint received for the project since project implementation.

#### 7. Results Monitoring

Based on the PD, the project result indicators are to be collected and reported annually. Therefore, the values of the indicators of 2020 will be collected at the end of 2020, and to be included in the next bi-annual progress report which is due by Jan 31, 2021. Therefore, the actual values below are the ones at the end of 2019.

Baseline Year: Apr. 1, 2019 End Target Year: Dec. 31, 2023

| Project Objective Indicators   | Year          | Target        | Actual        | Others, if any |
|--|---------------|---------------|---------------|----------------|
| Aggregated number of direct project beneficiaries (of which female number)   | Dec. 31, 2020 | 0             | Not Available |                |
| Area of road protected by implementation of mitigation measures (square meters)  | Dec. 31, 2020 | 0             | Not Available |                |
| Length of railway protected by implementation of mitigation measures (meters)  | Dec. 31, 2020 | 0             | Not Available |                |
| Adopted Climate resilience standards and specifications related to landslide mitigation has been adopted.  | Dec. 31, 2020 | Not Available | Not Available |                |
| Land use guidelines in landslide prone area has been reviewed and recommendations have been submitted by the Steering Committee to the government for endorsement process (Yes/No) | Dec. 31, 2020 | No            | Not Available |                |
| Aggregated number of the planned resettlement to be avoided  | Dec. 31, 2020 | 0             | Not Available |                |

| Intermediate Result Indicators  | Year          | Target | Actual        | Others, if any |
|---|---------------|--------|---------------|----------------|
| Landslide mitigation schemes constructed to protect homes, agricultural land and economic activities using improved designs and standards | Dec. 31, 2020 | 0      | Not Available |                |
| Grievances registered related to delivery of  | Dec. 31, 2020 | 0      | Not Available |                |



| project benefits has been resolved |  |  |
|------------------------------------|--|--|
| (percentage)                       |  |  |

Remarks: