

## Maldives : Greater Male Waste-to-Energy Project

### 1. Project Information

Project ID:	P000278	Instrument ID:	L0278A
Member:	Maldives	Region:	Southern Asia
Sector:	Urban	Sub-sector:	Integrated waste management
Instrument type:	<input checked="" type="checkbox"/> Loan:40.00 USD million <input type="checkbox"/> Guarantee	Co-financier(s):	Asian Development Bank
ES category:	A	Borrower:	Republic of Maldives
Implementing Entity:	Ministry of Environment, Maldives		
Project Team Leader:	Toshiaki Keicho		
Project Team Members:	Liu Yang,Project Counsel;Bernardita Saez,Alternate Counsel;Shonell Robinson,OSD - Financial Management Specialist;Irish Fe Aguilar,OSD - Social Development Specialist;Zhixi Zhu,OSD - Environment Specialist;Jurminla Jurminla,OSD - Procurement Specialist;		
Completed Site Visits by AIIB:	Dec, 2021 .Lead Co-financier (ADB) had physical review mission from Dec 5-Dec 14. AIIB joined partly virtually. Mar, 2021 .Virtual Inception Mission was held instead of site visit due to the Covid-19 pandemic. Discussions were held with the officials of Ministry of Finance, Ministry of Environment, Waste Management company (WAMCO) etc.		
Planned Site Visits by AIIB:	Dec, 2022 Subject to the pandemic situation, physical/virtual mission shall be planned in Q3 2022.		
Current Red Flags Assigned:	0		
Current Monitoring Regime:	Regular Monitoring		
Previous Red Flags Assigned:	0		
Previous Red Flags Assigned Date:	2021 Q2		

### 2. Project Summary and Objectives

The main objective of the project is to establish a regional solid waste treatment system in the Greater Malé capital region. The project is designed to reduce disaster risk and improve climate change resilience while creating a cleaner environment and reducing greenhouse gas emissions. The project has two components: Component 1 - Establishment of climate resilient regional waste management facility, including construction of a 500-ton per day (tpd) Waste-to-Energy (WTE) plant with flue gas treatment, emissions monitoring, bottom ash processing plant, and ash disposal landfill with leachate treatment ponds and Component 2 - Institutional capacity building in sustainable waste management, environmental monitoring and public awareness. AIIB is financing only Component 1.

The project will be implemented during the period October 2020 to September 30, 2026.

The Project cost is USD151.13 million which would be financed through AIIB loan of USD40.00 million, ADB loan of USD38.21 million, ADB grant of USD35.18 million, Japan Fund for the Joint Crediting Mechanism (JFJCM) grant of USD10.00 million and counterpart funds (Government of Maldives) of USD27.74 million.

### 3. Key Dates

Approval:	Sep. 10, 2020	Signing:	Sep. 29, 2020
-----------	---------------	----------	---------------

Effective:	Dec. 11, 2020	Restructured (if any):	
Orig. Closing:	Mar. 31, 2027	Rev. Closing (if any):	

**4. Disbursement Summary (USD million)**

Contract Awarded:	145.39	Cancellation (if any):	0.00
Disbursed:	0.00	Most recent disbursement (amount/date):	0.00/Feb. 28, 2022
Undisbursed:	40.00	Disbursement Ratio (%) <sup>1</sup> :	0.00

**5. Project Implementation Update**

Main Design Build Operate (DBO) contract for construction and operation of the Waste-to-energy (WTE) plant has been executed on October 10, 2021 after the comprehensive tendering process. The procedural work for onboarding the contractor is underway and the contractor is expected to be mobilized in Q1 FY22.

The contract for Project Management Design and Supervision Consultant is expected to be executed by January 31, 2022.

Components	Physical Progress	Environmental & Social Compliance	Procurement	Financial Management
Component 1: Establishment of disaster and climate resilient regional waste management facility	Main Design Build Operate (DBO) contract has been executed on October 10, 2021 and the contractor is expected to be mobilized in Q1FY22.	The EIA including an EMP has been prepared and disclosed. The PMU has obtained a "Decision Statement" for the WTE plant from the Maldives Environment Protection Agency (EPA).	Main Design Build Operate (DBO) contract has been executed on October 10, 2021 and the contractor is expected to be mobilized in Q1FY22.	There are no significant FM matters noted. The specialized accounting software (QuickBooks) was purchased, installed, and PMU received the required training. The first audit report under the project will be contingent on the first disbursement.
Component 2: Institutional capacity building in sustainable waste management, environmental monitoring and public awareness	PMU has been established.	N/A	Additional resources shall be mobilized; 2 service contract is under evaluation while the remaining 2 service packages are under preparation/review stage. All contracts are expected to be	

<sup>1</sup> Disbursement Ratio is defined as the volume (e.g. the dollar amount) of total disbursed amount as a percentage of the net committed volume.

			awarded by Q3 2022, except for the Joint Crediting Mechanism Auditor which shall be hired in 2024. AIIB is financing only Component 1.	
--	--	--	--	--

#### 6. Status of the Grievance Redress Mechanism (GRM)

The Project GRM has three tiers – an individual or an interest group can contact DBO Contractor (1st tier), PMU/MOE (2nd tier), Judiciary (3rd tier). As the DBO Contractor has not been mobilized, only PMU (2nd tier) has been set up and able to receive grievances.

No complaints have been received.

#### 7. Results Monitoring

N/A

##### Project Objective Indicators #1

Solid waste treated with residuals safely disposed or recycled (%)

Year	Target	Actual	Comments, if any
Mar. 31, 2025	50	-	
Mar. 31, 2025	50	-	
Mar. 31, 2026	70	-	
Mar. 31, 2026	70	-	
Mar. 31, 2027	80	-	

##### Project Objective Indicators #2

Reduction in estimated annual GHG emissions (tons)

Year	Target	Actual	Comments, if any
Mar. 31, 2025	20,000	-	
Mar. 31, 2025	20,000	-	
Mar. 31, 2026	20,000	-	
Mar. 31, 2026	20,000	-	
Mar. 31, 2027	20,000	-	

##### Project Objective Indicators #3

Installed capacity of WTE plant (50% is renewable energy).

Year	Target	Actual	Comments, if any
------	--------	--------	------------------

Mar. 31, 2025	8 (4)	-	
Mar. 31, 2025	8 (4)	-	
Mar. 31, 2026	8 (4)	-	
Mar. 31, 2026	8 (4)	-	
Mar. 31, 2027	8 (4)	-	

**Intermediate Result Indicators #1**

Electricity generated from WTE (50% is renewable energy)

Year	Target	Actual	Comments, if any
Mar. 31, 2025	16,000 (8,000)	-	
Mar. 31, 2025	16,000 (8,000)	-	
Mar. 31, 2026	32,000 (16,000)	-	
Mar. 31, 2026	32,000 (16,000)	-	
Mar. 31, 2027	32,000 (16,000)	-	

**Intermediate Result Indicators #2**

500 tpd WTE plant (with extended O&M contract) is constructed and operational.

Year	Target	Actual	Comments, if any
Mar. 31, 2024	Constructed	-	
Mar. 31, 2024	Constructed	-	
Mar. 31, 2025	Operational	-	
Mar. 31, 2025	Operational	-	
Mar. 31, 2026	Operational	-	
Mar. 31, 2026	Operational	-	
Mar. 31, 2027	Operational	-	

**Intermediate Result Indicators #3**

Landfill for safe disposal of WTE air pollution control residues and nonmarketable bottom ashes is constructed and operational.

Year	Target	Actual	Comments, if any
Mar. 31, 2024	Constructed	-	
Mar. 31, 2024	Constructed	-	
Mar. 31, 2025	Operational	-	
Mar. 31, 2025	Operational	-	
Mar. 31, 2026	Operational	-	
Mar. 31, 2026	Operational	-	
Mar. 31, 2027	Operational	-	

**Intermediate Result Indicators #4**

Adoption of disaster and climate resilience measures in the design and construction phases of WTE

<b>Year</b>	<b>Target</b>	<b>Actual</b>	<b>Comments, if any</b>
Mar. 31, 2022	Adopted	-	
Mar. 31, 2022	Adopted	-	
Mar. 31, 2023	Adopted	-	
Mar. 31, 2023	Adopted	-	
Mar. 31, 2024	Adopted	-	
Mar. 31, 2024	Adopted	-	
Mar. 31, 2025	Adopted	-	
Mar. 31, 2025	Adopted	-	
Mar. 31, 2026	Adopted	-	
Mar. 31, 2026	Adopted	-	
Mar. 31, 2027	Adopted	-	

**Remarks:**

---