

China : Beijing-Tianjin-Hebei Low Carbon Energy Transition and Air Quality Improvement Project

| Project Information                  |   |                   |   |  |
|--------------------------------------|---|-------------------|---|--|
| Project ID:                          | P000323   | Instrument ID:    | L0323A  |  |
| Member:                              | China   | Region:           | Eastern Asia  |  |
| Sector:                              | Energy  | Sub-sector:       | Gas processing, storage, transportation, and distribution |  |
| Instrument type:                     | ⊠Loan:500.00 USD million<br>□Guarantee  | Co-financier(s):  |   |  |
| ES category:                         | A   | Borrowing Entity: | Ministry of Finance, China                                |  |
| Implementing Entity:                 | Beijing Gas Group Company Limi  | ted               |   |  |
| Project Team Leader:                 | Hongliang Yang  |                   |   |  |
| Project Team<br>Members:             | Liu Yang, Project Counsel; Rui Xiang, OSD - Financial Management Specialist; Chee Wee<br>Tan, OSD - Social Development Specialist; Chongwu Sun, OSD - Environment Specialist;<br>Yunlong Liu, OSD - Procurement Specialist; Siyang Wang, Project admin; |                   |   |  |
| Completed Site Visits<br>by AllB:    |   |                   |   |  |
| Planned Site Visits by<br>AIIB:      | Jun, 2022<br>Tianjin  |                   |   |  |
| Current Red Flags<br>Assigned:       | 0<br>Regular Monitoring   |                   |   |  |
| Current Monitoring<br>Regime:        |   |                   |   |  |
| Previous Red Flags<br>Assigned:      | 0   |                   |   |  |
| Previous Red Flags<br>Assigned Date: | 2021/06   |                   |   |  |

# 1. Project Information

# 2. Project Summary and Objectives

The proposed Project is to construct a liquefied natural gas (LNG) terminal in Binhai District, Tianjin Municipality, which includes two components: (i) construction of LNG receiving, storage and regasification facilities with an annual handling capacity of 5 million tons of LNG; and (ii) construction of unloading wharf. AllB financing is planned to be used in the construction of LNG receiving, storage and regasification facilities under the first component. The second component will be financed by Beijing Municipality and Beijing Gas.

The objective of the proposed Project is to increase the availability of natural gas to help reduce coal consumption and related emissions in the region of Beijing, Tianjin and Hebei (the BTH region). When in full operation, the proposed Project is expected to bring substantial environmental benefits, including annual reduction of CO2 of 7.5 million tons, PM of 67,000 tons, SO2 of 27,000 tons and NOx of 78,000 tons. The ambient air quality and the environment in the BTH region will improve once coal consumption is reduced, thus reducing the risk of respiratory, cardiovascular and ischemic heart diseases. Those most vulnerable to these impacts, such as children, the poor, the sick and the elderly, will benefit the most.



Reporting Period From 2021/10 To 2022/03

# 3. Key Dates

| Approval:      | Dec. 12, 2019 | Signing:               | Jun. 29, 2020 |
|----------------|---------------|------------------------|---------------|
| Effective:     | Oct. 21, 2020 | Restructured (if any): |               |
| Orig. Closing: | Jun. 30, 2025 | Rev. Closing (if any): |               |

# 4. Disbursement Summary (USD million)

| Contract Awarded: |        | Cancellation (if any): | 0.00                |
|-------------------|--------|------------------------|---------------------|
|                   |        | Most recent            |                     |
| Disbursed:        | 168.95 | disbursement           | 38.85/Dec. 27, 2021 |
|                   |        | (amount/date):         |                     |
| Undisbursed:      | 331.05 | Disbursement Ratio     | 33.79               |
|                   | 331.05 | (%)1:                  | 33.79               |

# 5. Project Implementation Update

The Project has been implemented well. Despite the initial delays caused by the COVID-19 pandemic, the Project's construction is currently on schedule due to the proactive measures taken by Beijing Gas and contractors. As of December 31, 2021, the overall progress of the four LNG storage tanks financed by AIIB loan was about 60%, and the receiving terminal about 36%. No major problems have been identified so far.

| Components  | Physical Progress   | Environmental & Social<br>Compliance   | Procurement  |
|---|---|--|--|
| Component 1:<br>construction of a<br>liquefied natural<br>gas (LNG) receiving,<br>storage and<br>regasification<br>facilities | There are two contracts<br>under AIIB financing,<br>including: (i) four LNG<br>storage tanks and (ii)<br>LNG receiving terminal.<br>Contract one started in<br>March 2020, and has<br>been implemented well.<br>Per Beijing Gas' project<br>progress report, the<br>physical progress of the<br>contract one was about<br>60% by December 31,<br>2021. Construction of<br>contract two was<br>officially started in<br>March 2021 and<br>physical progress was<br>around 36% by | Compliance with E&S documents<br>and requirements. No major issues<br>have been identified so far. | Contract one was awarded<br>in March 2020, with a<br>contract amount of CNY1.9<br>billion. Contract two was<br>awarded in December 2020,<br>with a contract amount of<br>CNY2.0 billion. |
|   | December 31, 2021.<br>Both contracts are on<br>schedule and planned to<br>be physically completed<br>by end 2022.   |  |  |
| Component 2:<br>construction of   | Construction of unloading wharf was   | Compliance with E&S documents and requirements. No issues were                                     | AIIB financing is not<br>involved.   |

<sup>&</sup>lt;sup>1</sup>Disbursement Ratio is defined as the volume (e.g. the dollar amount) of total disbursed amount as a percentage of the net committed volume.



Reporting Period From 2021/10 To 2022/03

| unloading wharf | started in May 2021,<br>and currently on<br>schedule. | identified so far. |  |
|-----------------|---|--------------------|--|
|                 | schedule.   |                    |  |

# Financial Management:

So far sufficient counterpart funds have been timely provided to the Project by Beijing Gas and Beijing Finance Bureau. Key Project financial staffs have been working on the Project since beginning and there has been no major changes in the project financial management system. Additionally, financial staff from Beijing Gas headquarter has closely monitored and guided PMO's financial management work.

Project accounts and financial statements have been maintained in the format agreed with the Bank to reflect project sources and usage of project funds. Sound internal control procedures are in place to conduct necessary review and segregation of duties. Cumulative disbursements of AIIB loan were about US\$169 million, about 34% of the loan amount.

### 6. Status of the Grievance Redress Mechanism (GRM)

GRM has been established and functional. No complaint has been received since project implementation started.

## 7. Results Monitoring

The Project has been implemented well. But it is still too early to measure the designed results indicators.

#### **Project Objective Indicators #1**

Annual coal consumption avoided

| Year          | Target | Actual | Comments, if any |
|---------------|--------|--------|------------------|
| Dec. 31, 2021 | 0      | 0      |                  |

#### Project Objective Indicators #2

Annual CO2 emissions avoided

| Y      | 'ear    | Target | Actual | Comments, if any |
|--------|---------|--------|--------|------------------|
| Dec. 3 | 1, 2021 | 0      | 0      |                  |

#### Project Objective Indicators #3

Annual PM avoided

| Year          | Target | Actual | Comments, if any |
|---------------|--------|--------|------------------|
| Dec. 31, 2022 | 0      | 0      |                  |

### Project Objective Indicators #4

Annual SO2 avoided

| Year          | Target | Actual | Comments, if any |
|---------------|--------|--------|------------------|
| Dec. 31, 2021 | 0      | 0      |                  |



# Project Objective Indicators #5

Annual NOx avoided

| Year          | Target | Actual | Comments, if any |
|---------------|--------|--------|------------------|
| Dec. 31, 2021 | 0      | 0      |                  |

#### Intermediate Result Indicators #1

Increase in LNG unloading capacity

| Year          | Target | Actual | Comments, if any |
|---------------|--------|--------|------------------|
| Dec. 31, 2021 | 0      | 0      |                  |

### Intermediate Result Indicators #2

LNG storage tanks (200,000 m3 each)

| Year          | Target | Actual | Comments, if any |
|---------------|--------|--------|------------------|
| Dec. 31, 2021 | 0      | 0      |                  |

### **Remarks:**