

L0314A- Bukhara Region Water Supply and Sewerage Project

Project Country: Republic of Uzbekistan Bank's Approval Date of the Initial Procurement Plan: January 20, 2020

Project Sector: Water Approved PP Revision No.:1

AIB Loan (USD Million): 385.17 Bank's Approval Date of the PP Revision: 21 November 2022

Project Implementing Entity: Uzsvtaminot Republic of Uzbekistan, Tashkent city, Niyozbek yuli str. 1.

PROJECT PROCUREMENT PLAN

Contract No.	Contract Description	Cost Estimate in USD Million	AIB financing (%)	Procurement Category (Note 1)	Procurement Method (Note 2)	Bank Review (Prior/Post)	Pre-qualification (Yes/No)	Advance Contracting (Yes/No)	Expected Date of Advertisement	Expeded Date of Contract Signing	Contract Duration (Month)	Comments (if any)	Name of Supplier/Contractor/Consultant	Country of Supplier/Contractor/Consultant	Contract Price [currency(ies) and amount(s)]	Actual Contract Signing Date
BWSP-W/QCBS/01	Detailed design for construction works of water supply system	12,600	100%	Consultant Services	IOCS/QCBS	Prior	No	No	14/06/2021	13/05/2022	18 months		JV Tumas Turkish Engineering Consulting and Contracting (Turkiye) and SEURECA (France)	Turkiye/ France	US\$ 8,375,000.00	13/05/2022
BWSP-S/QCBS/02	Detailed design for construction works of sewerage system	6,200	100%	Consultant Services	IOCS/QCBS	Prior	No	No	14/06/2021	17/05/2022	18 months		Nicholas O'dwyer (Ireland)	Ireland	Euro 1,371,500.00 and US\$ 4,544,200.00	17/05/2022
BWSP-WS/QCBS/03	Tender documentation, project management and construction supervision	5,200	100%	Consultant Services	IOCS/QCBS	Prior	No	No	30/12/2021	15/12/2022	60 months	Procurement process underway				
BWSP-WS/LCS/01	Audit services	0,05	100%	Consultant Services	LC/LCS	Post	No	No	30/12/2021	30/04/2021	60 months		LLC Tsiar Finans (Uzbekistan)	Uzbekistan	US\$59,600	19/05/2022
BWSP-WS/IC/01	Individual consultant for monitoring environmental aspects	0,076	100%	Consultant Services	LC/IC	Prior	No	No	4/30/2023	6/30/2023	48 months					
BWSP-WS/IC/02	Individual consultant for monitoring social aspects	0,038	100%	Consultant Services	LC/IC	Prior	No	No	4/30/2023	6/30/2023	24 months					
BWSP-W/ RFB/...	Various Packages and Lots (TBA) for water supply infrastructure in Bukhara, Rometan, Peshko, Jondor, Kogon and Qorovulbozor.	244,000	100%	Works	IOCT	Prior	No	No	30/03/2023	8/30/2023	Various	Various Packages and Lots planned to be advertised from 03/2023				
BWSP-W/ RFB/29	Assorted Equipment for water supply systems	6,047	100%	Goods	IOCT	Prior	No	No	30/05/2023	10/30/2023	3 months					
BWSP-S/ RFB/...	Various Packages and Lots (TBA) for sewage system infrastructure in Qorakol, Olot, Qorovulbozor, Rometan and Gijduvon.	82,000	100%	Works	IOCT	Prior	No	No	30/03/2023	8/30/2023	Various	Various Packages and Lots planned to be advertised from 03/2023				
BWSP-S/ RFB/13	Assorted Equipment for sewerage systems	1,026	100%	Goods	IOCT	Prior	No	No	1/30/2023	6/30/2023	3 months					

Note 1: Goods/works/non consultant services or consultant services

Note 2: For goods , works and non consulting services : IOCT/ST/DC/NCT/RFQ. For consultant services: IOCS/LC/NCS/DS and indicate if QCBS/FBS/LCS/QBS/CQS/IC